



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
5.00			5.20	0.00		5.40	4.00		5.60	8.00		5.80	12.00	
5.01			5.21	0.20		5.41	4.20		5.61	8.20		5.81	12.20	
5.02			5.22	0.40		5.42	4.40		5.62	8.40		5.82	12.40	
5.03			5.23	0.60		5.43	4.60		5.63	8.60		5.83	12.60	
5.04			5.24	0.80		5.44	4.80		5.64	8.80		5.84	12.80	
5.05			5.25	1.00	2.00	5.45	5.00	2.00	5.65	9.00	2.00	5.85	13.00	2.00
5.06			5.26	1.20		5.46	5.20		5.66	9.20		5.86	13.20	
5.07			5.27	1.40		5.47	5.40		5.67	9.40		5.87	13.40	
5.08			5.28	1.60		5.48	5.60		5.68	9.60		5.88	13.60	
5.09			5.29	1.80		5.49	5.80		5.69	9.80		5.89	13.80	
5.10			5.30	2.00		5.50	6.00		5.70	10.00		5.90	14.00	
5.11			5.31	2.20		5.51	6.20		5.71	10.20		5.91	14.20	
5.12			5.32	2.40		5.52	6.40		5.72	10.40		5.92	14.40	
5.13			5.33	2.60		5.53	6.60		5.73	10.60		5.93	14.60	
5.14			5.34	2.80		5.54	6.80		5.74	10.80		5.94	14.80	
5.15			5.35	3.00	2.00	5.55	7.00	2.00	5.75	11.00	2.00	5.95	15.00	2.00
5.16			5.36	3.20		5.56	7.20		5.76	11.20		5.96	15.20	
5.17			5.37	3.40		5.57	7.40		5.77	11.40		5.97	15.40	
5.18			5.38	3.60		5.58	7.60		5.78	11.60		5.98	15.60	
5.19			5.39	3.80		5.59	7.80		5.79	11.80		5.99	15.80	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Prapan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
6.00	16.00		6.20	20.00		6.40	25.00		6.60	30.00		6.80	35.00	
6.01	16.20		6.21	20.25		6.41	25.25		6.61	30.25		6.81	35.25	
6.02	16.40		6.22	20.50		6.42	25.50		6.62	30.50		6.82	35.50	
6.03	16.60		6.23	20.75		6.43	25.75		6.63	30.75		6.83	35.75	
6.04	16.80		6.24	21.00		6.44	26.00		6.64	31.00		6.84	36.00	
6.05	17.00	2.00	6.25	21.25	2.50	6.45	26.25	2.50	6.65	31.25	2.50	6.85	36.25	2.50
6.06	17.20		6.26	21.50		6.46	26.50		6.66	31.50		6.86	36.50	
6.07	17.40		6.27	21.75		6.47	26.75		6.67	31.75		6.87	36.75	
6.08	17.60		6.28	22.00		6.48	27.00		6.68	32.00		6.88	37.00	
6.09	17.80		6.29	22.25		6.49	27.25		6.69	32.25		6.89	37.25	
6.10	18.00		6.30	22.50		6.50	27.50		6.70	32.50		6.90	37.50	
6.11	18.20		6.31	22.75		6.51	27.75		6.71	32.75		6.91	37.75	
6.12	18.40		6.32	23.00		6.52	28.00		6.72	33.00		6.92	38.00	
6.13	18.60		6.33	23.25		6.53	28.25		6.73	33.25		6.93	38.25	
6.14	18.80		6.34	23.50		6.54	28.50		6.74	33.50		6.94	38.50	
6.15	19.00	2.00	6.35	23.75	2.50	6.55	28.75	2.50	6.75	33.75	2.50	6.95	38.75	2.50
6.16	19.20		6.36	24.00		6.56	29.00		6.76	34.00		6.96	39.00	
6.17	19.40		6.37	24.25		6.57	29.25		6.77	34.25		6.97	39.25	
6.18	19.60		6.38	24.50		6.58	29.50		6.78	34.50		6.98	39.50	
6.19	19.80		6.39	24.75		6.59	29.75		6.79	34.75		6.99	39.75	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Prapan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
7.00	40.00		7.20	45.00		7.40	50.00		7.60	55.00		7.80	60.00	
7.01	40.25		7.21	45.25		7.41	50.25		7.61	55.25		7.81	60.25	
7.02	40.50		7.22	45.50		7.42	50.50		7.62	55.50		7.82	60.50	
7.03	40.75		7.23	45.75		7.43	50.75		7.63	55.75		7.83	60.75	
7.04	41.00		7.24	46.00		7.44	51.00		7.64	56.00		7.84	61.00	
7.05	41.25	2.50	7.25	46.25	2.50	7.45	51.25	2.50	7.65	56.25	2.50	7.85	61.25	2.50
7.06	41.50		7.26	46.50		7.46	51.50		7.66	56.50		7.86	61.50	
7.07	41.75		7.27	46.75		7.47	51.75		7.67	56.75		7.87	61.75	
7.08	42.00		7.28	47.00		7.48	52.00		7.68	57.00		7.88	62.00	
7.09	42.25		7.29	47.25		7.49	52.25		7.69	57.25		7.89	62.25	
7.10	42.50		7.30	47.50		7.50	52.50		7.70	57.50		7.90	62.50	
7.11	42.75		7.31	47.75		7.51	52.75		7.71	57.75		7.91	62.75	
7.12	43.00		7.32	48.00		7.52	53.00		7.72	58.00		7.92	63.00	
7.13	43.25		7.33	48.25		7.53	53.25		7.73	58.25		7.93	63.25	
7.14	43.50		7.34	48.50		7.54	53.50		7.74	58.50		7.94	63.50	
7.15	43.75	2.50	7.35	48.75	2.50	7.55	53.75	2.50	7.75	58.75	2.50	7.95	63.75	2.50
7.16	44.00		7.36	49.00		7.56	54.00		7.76	59.00		7.96	64.00	
7.17	44.25		7.37	49.25		7.57	54.25		7.77	59.25		7.97	64.25	
7.18	44.50		7.38	49.50		7.58	54.50		7.78	59.50		7.98	64.50	
7.19	44.75		7.39	49.75		7.59	54.75		7.79	59.75		7.99	64.75	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
8.00	65.00		8.20	70.00		8.40	76.00		8.60	82.00		8.80	88.00	
8.01	65.25		8.21	70.30		8.41	76.30		8.61	82.30		8.81	88.30	
8.02	65.50		8.22	70.60		8.42	76.60		8.62	82.60		8.82	88.60	
8.03	65.75		8.23	70.90		8.43	76.90		8.63	82.90		8.83	88.90	
8.04	66.00		8.24	71.20		8.44	77.20		8.64	83.20		8.84	89.20	
8.05	66.25	2.50	8.25	71.50	3.00	8.45	77.50	3.00	8.65	83.50	3.00	8.85	89.50	3.00
8.06	66.50		8.26	71.80		8.46	77.80		8.66	83.80		8.86	89.80	
8.07	66.75		8.27	72.10		8.47	78.10		8.67	84.10		8.87	90.10	
8.08	67.00		8.28	72.40		8.48	78.40		8.68	84.40		8.88	90.40	
8.09	67.25		8.29	72.70		8.49	78.70		8.69	84.70		8.89	90.70	
8.10	67.50		8.30	73.00		8.50	79.00		8.70	85.00		8.90	91.00	
8.11	67.75		8.31	73.30		8.51	79.30		8.71	85.30		8.91	91.30	
8.12	68.00		8.32	73.60		8.52	79.60		8.72	85.60		8.92	91.60	
8.13	68.25		8.33	73.90		8.53	79.90		8.73	85.90		8.93	91.90	
8.14	68.50		8.34	74.20		8.54	80.20		8.74	86.20		8.94	92.20	
8.15	68.75	2.50	8.35	74.50	3.00	8.55	80.50	3.00	8.75	86.50	3.00	8.95	92.50	3.00
8.16	69.00		8.36	74.80		8.56	80.80		8.76	86.80		8.96	92.80	
8.17	69.25		8.37	75.10		8.57	81.10		8.77	87.10		8.97	93.10	
8.18	69.50		8.38	75.40		8.58	81.40		8.78	87.40		8.98	93.40	
8.19	69.75		8.39	75.70		8.59	81.70		8.79	87.70		8.99	93.70	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Prapan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
9.00	94.00		9.20	100.00		9.40	106.00		9.60	112.00		9.80	118.00	
9.01	94.30		9.21	100.30		9.41	106.30		9.61	112.30		9.81	118.30	
9.02	94.60		9.22	100.60		9.42	106.60		9.62	112.60		9.82	118.60	
9.03	94.90		9.23	100.90		9.43	106.90		9.63	112.90		9.83	118.90	
9.04	95.20		9.24	101.20		9.44	107.20		9.64	113.20		9.84	119.20	
9.05	95.50	3.00	9.25	101.50	3.00	9.45	107.50	3.00	9.65	113.50	3.00	9.85	119.50	3.00
9.06	95.80		9.26	101.80		9.46	107.80		9.66	113.80		9.86	119.80	
9.07	96.10		9.27	102.10		9.47	108.10		9.67	114.10		9.87	120.10	
9.08	96.40		9.28	102.40		9.48	108.40		9.68	114.40		9.88	120.40	
9.09	96.70		9.29	102.70		9.49	108.70		9.69	114.70		9.89	120.70	
9.10	97.00		9.30	103.00		9.50	109.00		9.70	115.00		9.90	121.00	
9.11	97.30		9.31	103.30		9.51	109.30		9.71	115.30		9.91	121.30	
9.12	97.60		9.32	103.60		9.52	109.60		9.72	115.60		9.92	121.60	
9.13	97.90		9.33	103.90		9.53	109.90		9.73	115.90		9.93	121.90	
9.14	98.20		9.34	104.20		9.54	110.20		9.74	116.20		9.94	122.20	
9.15	98.50	3.00	9.35	104.50	3.00	9.55	110.50	3.00	9.75	116.50	3.00	9.95	122.50	3.00
9.16	98.80		9.36	104.80		9.56	110.80		9.76	116.80		9.96	122.80	
9.17	99.10		9.37	105.10		9.57	111.10		9.77	117.10		9.97	123.10	
9.18	99.40		9.38	105.40		9.58	111.40		9.78	117.40		9.98	123.40	
9.19	99.70		9.39	105.70		9.59	111.70		9.79	117.70		9.99	123.70	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Prapan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
10.00	124.00		10.20	132.00		10.40	140.00		10.60	148.00		10.80	156.00	
10.01	124.40		10.21	132.40		10.41	140.40		10.61	148.40		10.81	156.40	
10.02	124.80		10.22	132.80		10.42	140.80		10.62	148.80		10.82	156.80	
10.03	125.20		10.23	133.20		10.43	141.20		10.63	149.20		10.83	157.20	
10.04	125.60		10.24	133.60		10.44	141.60		10.64	149.60		10.84	157.60	
10.05	126.00	4.00	10.25	134.00	4.00	10.45	142.00	4.00	10.65	150.00	4.00	10.85	158.00	4.00
10.06	126.40		10.26	134.40		10.46	142.40		10.66	150.40		10.86	158.40	
10.07	126.80		10.27	134.80		10.47	142.80		10.67	150.80		10.87	158.80	
10.08	127.20		10.28	135.20		10.48	143.20		10.68	151.20		10.88	159.20	
10.09	127.60		10.29	135.60		10.49	143.60		10.69	151.60		10.89	159.60	
10.10	128.00		10.30	136.00		10.50	144.00		10.70	152.00		10.90	160.00	
10.11	128.40		10.31	136.40		10.51	144.40		10.71	152.40		10.91	160.40	
10.12	128.80		10.32	136.80		10.52	144.80		10.72	152.80		10.92	160.80	
10.13	129.20		10.33	137.20		10.53	145.20		10.73	153.20		10.93	161.20	
10.14	129.60		10.34	137.60		10.54	145.60		10.74	153.60		10.94	161.60	
10.15	130.00	4.00	10.35	138.00	4.00	10.55	146.00	4.00	10.75	154.00	4.00	10.95	162.00	4.00
10.16	130.40		10.36	138.40		10.56	146.40		10.76	154.40		10.96	162.40	
10.17	130.80		10.37	138.80		10.57	146.80		10.77	154.80		10.97	162.80	
10.18	131.20		10.38	139.20		10.58	147.20		10.78	155.20		10.98	163.20	
10.19	131.60		10.39	139.60		10.59	147.60		10.79	155.60		10.99	163.60	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
11.00	164.00		11.20	174.00		11.40	184.00		11.60	194.00		11.80	206.00	
11.01	164.50		11.21	174.50		11.41	184.50		11.61	194.60		11.81	206.60	
11.02	165.00		11.22	175.00		11.42	185.00		11.62	195.20		11.82	207.20	
11.03	165.50		11.23	175.50		11.43	185.50		11.63	195.80		11.83	207.80	
11.04	166.00		11.24	176.00		11.44	186.00		11.64	196.40		11.84	208.40	
11.05	166.50	5.00	11.25	176.50	5.00	11.45	186.50	5.00	11.65	197.00	6.00	11.85	209.00	6.00
11.06	167.00		11.26	177.00		11.46	187.00		11.66	197.60		11.86	209.60	
11.07	167.50		11.27	177.50		11.47	187.50		11.67	198.20		11.87	210.20	
11.08	168.00		11.28	178.00		11.48	188.00		11.68	198.80		11.88	210.80	
11.09	168.50		11.29	178.50		11.49	188.50		11.69	199.40		11.89	211.40	
11.10	169.00		11.30	179.00		11.50	189.00		11.70	200.00		11.90	212.00	
11.11	169.50		11.31	179.50		11.51	189.50		11.71	200.60		11.91	212.60	
11.12	170.00		11.32	180.00		11.52	190.00		11.72	201.20		11.92	213.20	
11.13	170.50		11.33	180.50		11.53	190.50		11.73	201.80		11.93	213.80	
11.14	171.00		11.34	181.00		11.54	191.00		11.74	202.40		11.94	214.40	
11.15	171.50	5.00	11.35	181.50	5.00	11.55	191.50	5.00	11.75	203.00	6.00	11.95	215.00	6.00
11.16	172.00		11.36	182.00		11.56	192.00		11.76	203.60		11.96	215.60	
11.17	172.50		11.37	182.50		11.57	192.50		11.77	204.20		11.97	216.20	
11.18	173.00		11.38	183.00		11.58	193.00		11.78	204.80		11.98	216.80	
11.19	173.50		11.39	183.50		11.59	193.50		11.79	205.40		11.99	217.40	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
12.00	218.00		12.20	233.00		12.40	248.00		12.60	264.00		12.80	282.00	
12.01	218.75		12.21	233.75		12.41	248.80		12.61	264.90		12.81	282.90	
12.02	219.50		12.22	234.50		12.42	249.60		12.62	265.80		12.82	283.80	
12.03	220.25		12.23	235.25		12.43	250.40		12.63	266.70		12.83	284.70	
12.04	221.00		12.24	236.00		12.44	251.20		12.64	267.60		12.84	285.60	
12.05	221.75	7.50	12.25	236.75	7.50	12.45	252.00	8.00	12.65	268.50	9.00	12.85	286.50	9.00
12.06	222.50		12.26	237.50		12.46	252.80		12.66	269.40		12.86	287.40	
12.07	223.25		12.27	238.25		12.47	253.60		12.67	270.30		12.87	288.30	
12.08	224.00		12.28	239.00		12.48	254.40		12.68	271.20		12.88	289.20	
12.09	224.75		12.29	239.75		12.49	255.20		12.69	272.10		12.89	290.10	
12.10	225.50		12.30	240.50		12.50	256.00		12.70	273.00		12.90	291.00	
12.11	226.25		12.31	241.25		12.51	256.80		12.71	273.90		12.91	291.90	
12.12	227.00		12.32	242.00		12.52	257.60		12.72	274.80		12.92	292.80	
12.13	227.75		12.33	242.75		12.53	258.40		12.73	275.70		12.93	293.70	
12.14	228.50		12.34	243.50		12.54	259.20		12.74	276.60		12.94	294.60	
12.15	229.25	7.50	12.35	244.25	7.50	12.55	260.00	8.00	12.75	277.50	9.00	12.95	295.50	9.00
12.16	230.00		12.36	245.00		12.56	260.80		12.76	278.40		12.96	296.40	
12.17	230.75		12.37	245.75		12.57	261.60		12.77	279.30		12.97	297.30	
12.18	231.50		12.38	246.50		12.58	262.40		12.78	280.20		12.98	298.20	
12.19	232.25		12.39	247.25		12.59	263.20		12.79	281.10		12.99	299.10	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan





**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
13.00	300.00		13.20	319.00		13.40	339.00		13.60	359.00		13.80	382.00	
13.01	300.90		13.21	320.00		13.41	340.00		13.61	360.10		13.81	383.20	
13.02	301.80		13.22	321.00		13.42	341.00		13.62	361.20		13.82	384.40	
13.03	302.70		13.23	322.00		13.43	342.00		13.63	362.30		13.83	385.60	
13.04	303.60		13.24	323.00		13.44	343.00		13.64	363.40		13.84	386.80	
13.05	304.50	9.00	13.25	324.00	10.00	13.45	344.00	10.00	13.65	364.50	11.00	13.85	388.00	12.00
13.06	305.40		13.26	325.00		13.46	345.00		13.66	365.60		13.86	389.20	
13.07	306.30		13.27	326.00		13.47	346.00		13.67	366.70		13.87	390.40	
13.08	307.20		13.28	327.00		13.48	347.00		13.68	367.80		13.88	391.60	
13.09	308.10		13.29	328.00		13.49	348.00		13.69	368.90		13.89	392.80	
13.10	309.00		13.30	329.00		13.50	349.00		13.70	370.00		13.90	394.00	
13.11	310.00		13.31	330.00		13.51	350.00		13.71	371.20		13.91	395.20	
13.12	311.00		13.32	331.00		13.52	351.00		13.72	372.40		13.92	396.40	
13.13	312.00		13.33	332.00		13.53	352.00		13.73	373.60		13.93	397.60	
13.14	313.00		13.34	333.00		13.54	353.00		13.74	374.80		13.94	398.80	
13.15	314.00	10.00	13.35	334.00	10.00	13.55	354.00	10.00	13.75	376.00	12.00	13.95	400.00	12.00
13.16	315.00		13.36	335.00		13.56	355.00		13.76	377.20		13.96	401.20	
13.17	316.00		13.37	336.00		13.57	356.00		13.77	378.40		13.97	402.40	
13.18	317.00		13.38	337.00		13.58	357.00		13.78	379.60		13.98	403.60	
13.19	318.00		13.39	338.00		13.59	358.00		13.79	380.80		13.99	404.80	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
14.00	406.00		14.20	431.00		14.40	458.00		14.60	486.00		14.80	518.00	
14.01	407.20		14.21	432.30		14.41	459.40		14.61	487.60		14.81	519.60	
14.02	408.40		14.22	433.60		14.42	460.80		14.62	489.20		14.82	521.20	
14.03	409.60		14.23	434.90		14.43	462.20		14.63	490.80		14.83	522.80	
14.04	410.80		14.24	436.20		14.44	463.60		14.64	492.40		14.84	524.40	
14.05	412.00	12.00	14.25	437.50	13.00	14.45	465.00	14.00	14.65	494.00	16.00	14.85	526.00	16.00
14.06	413.20		14.26	438.80		14.46	466.40		14.66	495.60		14.86	527.60	
14.07	414.40		14.27	440.10		14.47	467.80		14.67	497.20		14.87	529.20	
14.08	415.60		14.28	441.40		14.48	469.20		14.68	498.80		14.88	530.80	
14.09	416.80		14.29	442.70		14.49	470.60		14.69	500.40		14.89	532.40	
14.10	418.00		14.30	444.00		14.50	472.00		14.70	502.00		14.90	534.00	
14.11	419.30		14.31	445.40		14.51	473.40		14.71	503.60		14.91	535.60	
14.12	420.60		14.32	446.80		14.52	474.80		14.72	505.20		14.92	537.20	
14.13	421.90		14.33	448.20		14.53	476.20		14.73	506.80		14.93	538.80	
14.14	423.20		14.34	449.60		14.54	477.60		14.74	508.40		14.94	540.40	
14.15	424.50	13.00	14.35	451.00	14.00	14.55	479.00	14.00	14.75	510.00	16.00	14.95	542.00	16.00
14.16	425.80		14.36	452.40		14.56	480.40		14.76	511.60		14.96	543.60	
14.17	427.10		14.37	453.80		14.57	481.80		14.77	513.20		14.97	545.20	
14.18	428.40		14.38	455.20		14.58	483.20		14.78	514.80		14.98	546.80	
14.19	429.70		14.39	456.60		14.59	484.60		14.79	516.40		14.99	548.40	

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan



**RATING TABLE**

Rating Table for Rating Curve No. S.HC 2205/Y2022 from 1 Apr 2022 to 31 Mar 2023  
 Name of Stream Khlong La-ngu River System Peninsula West Coast Station Ban Wang Pra Khian  
 Province Satun Region Southern Code X.150

Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.	Gage Height m.(m.s.l.)	DisCharge cms.	Differ- ence cms.
15.00	550.00		15.20	583.00		15.40	617.00							
15.01	551.60		15.21	584.70		15.41	618.70							
15.02	553.20		15.22	586.40		15.42	620.40							
15.03	554.80		15.23	588.10		15.43	622.10							
15.04	556.40		15.24	589.80		15.44	623.80							
15.05	558.00	16.00	15.25	591.50	17.00	15.45	625.50	17.00						
15.06	559.60		15.26	593.20		15.46	627.20							
15.07	561.20		15.27	594.90		15.47	628.90							
15.08	562.80		15.28	596.60		15.48	630.60							
15.09	564.40		15.29	598.30		15.49	632.30							
15.10	566.00		15.30	600.00		15.50	634.00							
15.11	567.70		15.31	601.70										
15.12	569.40		15.32	603.40										
15.13	571.10		15.33	605.10										
15.14	572.80		15.34	606.80										
15.15	574.50	17.00	15.35	608.50	17.00									
15.16	576.20		15.36	610.20										
15.17	577.90		15.37	611.90										
15.18	579.60		15.38	613.60										
15.19	581.30		15.39	615.30										

Note .....

.....

.....

.....

Computed by I.Arun Checked by K.Praphan